3	Filling Pot-holes and Patch Repairs with Bituminous Concrete, 40 mm KSRRB M3000-5. Removal of all failed material, trimming of completed excavation to provide firm vertical faces, cleaning of surface, painting of tack coat on the sides and base of excavation as per clause 500.3, filling back the pot holes with hot bituminous material as per clause 500.4, compacting, trimming and finishing the surface to form a smooth continuous surface, & With all lead & lift charges & as per direction of Engineer-In-Charge of Work						
1	Bagalgunte Main Road	1	1.10	9.40		10.34	
		1	1.22	15.22		18.57	
		1	1.00	10.10		10.10	
		1	0.80	11.30		9.04	
		1	1.50	1.80		2.70	
		1	1.50	3.00		4.50	
		1	6.50	1.60		10.40	
		1	2.70	2.22		5.99	
		1	1.90	2.60		4.94	
		1	1.30	2.50		3.25	
		1	1.30	0.60		0.78	
		1	1.60	1.90		3.04	
		1	0.60	0.75		0.45	
		1	2.22	2.70		5.99	
		1	1.70	1.22		2.07	
		1	2.00	1.22		2.44	
		1	1.70	1.15		1.96	
		1	3.00	2.22		6.66	
		1	1.80	3.80		6.84	
		1	1.10	3.80		4.18	
		4	1.90	0.40		3.04	
2	Bagalgunte Main Road	1	1.30	4.45		5.79	
		1	1.90	3.40		6.46	
		1	0.85	3.60		3.06	
3	23rd Cross (Annapurna Swets)	1	0.80	1.00		0.80	
		1	2.10	2.50		5.25	
		1	1.22	0.90		1.10	
		1	3.30	2.22		7.33	
4	22nd Cross (Papular electronics Road)	1	1.00	1.22		1.22	
		1	3.00	1.60		4.80	
		1	1.30	1.30		1.69	
		1	1.30	4.22		5.49	
5	20th Cross (Mahalakshmi Super Bazar Cross Ro	1	1.22	2.70		3.29	
		1	1.80	1.60		2.88	
		1	0.65	8.50		5.53	
		1	3.50	2.00		7.00	
		1	1.60	3.22		5.15	
		1	2.80	3.40		9.52	
		1	1.30	1.70		2.21	
		1	1.60	3.10		4.96	
		1	2.30	1.50		3.45	

28/10

Asssistent Engineer Ward No 14 BBMP

Contractor

Scanned By Scanner Go

		1	1.22	5.00		6.10
		1	1.40	2.00		2.80
		1	1.80	1.40		2.52
		1	0.80	1.10		0.88
		1	0.50	1.00		0.50
6	22nd Cross (Happy Textiles)	1	1.35	1.95		2.63
		1	1.00	1.90		1.90
		1	0.40	1.80		0.72
		1	1.40	0.90		1.26
		1	1.00	1.22		1.22
		1	0.90	1.40		1.26
7	3rd Main Road	1	0.80	1.00		0.80
		1	2.40	4.50		10.80
		1	2.50	1.22		3.05
		1	2.50	3.50		8.75
8	6th cross (RR Holesale Chicken)	1	1.70	5.90		10.03
		1	1.40	1.40		1.96
		1	1.75	20.00		35.00
9	10Th Cross	1	3.10	3.50		10.85
10	10Th Cross (Bagalgunte Police station)	1	1.80	25.80		46.44
		1	5.40	1.22		6.59
		1	3.40	10.40		35.36
		1	0.80	7.00		5.60
		1	1.50	2.40		3.60
		1	1.00	5.50		5.50
		1	1.60	2.70		4.32
		1	3.90	4.30		16.77
		1	1.22	1.40		1.71
		1	1.10	2.90		3.19
		1	6.45	4.60		29.67
		1	1.60	2.50		4.00
11	9th Main Paralal (Bagalgunte Police station10th	1	19.50	4.50		87.75
		1	2.15	7.50		16.13
		1	4.10	6.22		25.50
		1	3.00	3.60		10.80
		1	1.50	1.22		1.83
		1	3.70	3.00		11.10
		1	0.40	0.40		0.16
		1	2.70	5.70		15.39
11	1st cross Nisarga Layout					
		1	1.70	3.70		6.29
		1	3.80	2.00		7.60
		1	4.40	2.00		8.80
		1	2.65	2.10		5.57
		1	3.60	4.00		14.40
		1	5.00	1.70		8.50
		1	3.30	4.22		13.93
		1	4.30	1.70		7.31
		1	1.80	1.50		2.70
		1	1.40	2.70		3.78

ಸ.ಕಂ.ಪಾ.ಅ. 28/10
ಬಾಗಲಗುಂಟೆ

Contractor

28/10
Asssistent EngineerWard No 14 BBM

Scanned By Scanner Go

12	2nd Cross Nisarga Layout	1	1.22	1.30		1.59
		1	2.50	1.30		3.25
		1	7.70	2.35		18.10
		1	4.80	1.80		8.64
		1	2.80	1.22		3.42
		1	3.60	2.45		8.82
		1	1.23	1.40		1.72
		1	2.00	0.70		1.40
		1	1.40	1.00		1.40
		1	1.40	2.10		2.94
		1	4.70	0.80		3.76
		1	4.30	2.00		8.60
		1	1.70	2.00		3.40
		1	5.00	1.10		5.50
		1	9.22	0.30		2.77
		1	5.00	0.40		2.00
		1	3.10	1.70		5.27
		1	4.30	1.30		5.59
		1	4.70	1.90		8.93
		1	1.60	1.40		2.24
		1	3.40	2.70		9.18
		1	2.70	2.00		5.40
12	4th Cross Nisarga Layout	1	1.60	1.30		2.08
		1	3.50	1.50		5.25
		1	3.50	2.90		10.15
		1	3.00	1.22		3.66
		1	3.70	0.45		1.67
		1	2.90	3.22		9.34
		1	0.30	0.60		0.18
		1	1.60	0.90		1.44
		1	0.90	1.30		1.17
		1	3.90	2.60		10.14
		1	2.80	1.80		5.04
		1	1.30	1.00		1.30
		1	4.60	3.22		14.81
13	5th cross Nisarga Layout	1	4.90	2.40		11.76
		1	3.10	3.70		11.47
		1	3.22	4.90		15.78
		1	3.90	1.22		4.76
		1	0.90	0.70		0.63
		1	3.00	1.22		3.66
		1	3.00	1.40		4.20
		1	4.40	2.26		9.94
		1	4.80	1.50		7.20
14	2nd cross Vishveshwaraiya Layout	1	1.00	5.90		5.90
		1	1.50	1.60		2.40
		1	1.70	2.30		3.91
		1	1.90	2.00		3.80

ಸ.ಕಾ.ಪ್ರಾ.ಆ. ಬಾಗಲಗುಂಟೆ 28/10

Contractor

28/10

Asssistent EngineerWard No 14 BBMP

Scanned By Scanner Go

		1	1.10	3.70		4.07	
		1	3.50	2.80		9.80	
		1	1.50	1.10		1.65	
		1	2.30	0.40		0.92	
		1	1.00	1.22		1.22	
		1	1.30	0.80		1.04	
15	3rd cross Vishveshwaraiya Layout	1	1.40	5.10		7.14	
		1	2.70	1.40		3.78	
		1	1.80	2.10		3.78	
		1	1.22	1.60		1.95	
		1	3.00	1.30		3.90	
		1	2.60	2.50		6.50	
		1	1.70	1.22		2.07	
		1	3.90	4.30		16.77	
		1	0.70	1.80		1.26	
		1	1.80	4.40		7.92	
		1	2.10	1.90		3.99	
		1	1.70	5.60		9.52	
		1	2.22	2.50		5.55	
		1	0.80	1.00		0.80	
		1	2.22	2.50		5.55	
		1	15.50	2.00		31.00	
		1	1.00	5.70		5.70	
		1	2.10	4.90		10.29	
		1	1.10	1.50		1.65	
		1	1.10	6.00		6.60	
		1	1.23	1.10		1.35	
16	4th Cross Vishveshwariaya Layout	1	1.45	3.60		5.22	
		1	1.30	1.30		1.69	
		1	2.30	1.60		3.68	
		1	0.60	5.10		3.06	
		1	3.60	2.00		7.20	
		1	2.50	1.50		3.75	
		1	1.40	0.70		0.98	
		1	1.50	0.40		0.60	
		1	1.90	3.50		6.65	
		1	1.40	6.40		8.96	
		1	1.10	1.22		1.34	
		1	1.50	1.22		1.83	
		1	1.30	1.00		1.30	
17	5th cross Vishveshwaraiya Layout	1	1.40	1.10		1.54	
		1	1.70	1.50		2.55	
		1	2.10	2.00		4.20	
		1	1.00	2.00		2.00	
		1	2.40	1.80		4.32	
		1	1.22	1.30		1.59	
		1	1.00	1.22		1.22	
		1	1.00	1.40		1.40	
		1	1.22	3.40		4.15	
		1	0.80	3.40		2.72	

Contractor

Page 22 of 29

Asssistent Engineer Ward No 14 BBMP

Scanned By Scanner Go

		1	1.00	3.30		3.30	
		1	1.30	4.60		5.98	
		1	1.70	5.30		9.01	
		1	0.90	6.10		5.49	
		1	1.50	1.40		2.10	
		1	2.22	1.80		4.00	
		1	1.50	1.22		1.83	
		1	0.30	4.00		1.20	
		1	1.45	1.22		1.77	
18	6th cross Vishveshwaraiya Layout	1	1.00	1.30		1.30	
		1	1.22	0.80		0.98	
		1	1.10	2.50		2.75	
		1	1.60	0.80		1.28	
		1	1.10	0.80		0.88	
		1	2.60	2.40		6.24	
		1	1.50	5.50		8.25	
		1	1.50	3.10		4.65	
		1	1.80	3.40		6.12	
		1	1.60	1.10		1.76	
		1	2.22	1.50		3.33	
		1	0.55	1.50		0.83	
		1	8.10	1.00		8.10	
		1	0.50	5.00		2.50	
		1	3.22	4.40		14.17	
		1	1.00	2.00		2.00	
		1	5.40	3.22		17.39	
		1	1.22	2.00		2.45	
		1	7.00	2.10		14.70	
		1	1.10	1.40		1.54	
		1	2.50	3.22		8.05	
		1	1.50	1.22		1.83	
		1	3.40	1.50		5.10	
		1	2.30	1.22		2.81	
		1	1.60	1.70		2.72	
19	7th cross Vishveshwaraiya Layout	1	1.40	6.00		8.40	
		1	2.30	0.70		1.61	
		1	1.10	2.30		2.53	
		1	1.22	2.70		3.29	
		1	2.00	3.22		6.44	
		1	4.00	3.00		12.00	
		1	0.40	8.50		3.40	
		1	3.50	0.80		2.80	
		1	2.50	0.40		1.00	
		1	1.50	1.00		1.50	
		1	2.22	1.45		3.22	
		1	1.10	2.10		2.31	
		1	1.80	1.00		1.80	
		1	1.10	2.60		2.86	
		1	2.40	1.22		2.93	
20	8th cross Vishveshwaraiya Layout	1	2.00	3.10		6.20	

30/10

Contractor

Asssistent EngineerWard No 14 BBMP

Scanned By Scanner Go

		1	10.00	1.40		14.00	
		1	1.22	1.00		1.22	
		1	4.70	2.00		9.40	
		1	1.50	4.30		6.45	
		1	0.80	2.30		1.84	
		1	1.00	5.22		5.22	
		1	1.00	3.30		3.30	
		1	1.22	4.40		5.37	
		1	3.50	6.70		23.45	
21	10th cross Vishveshwaraiya Layout						
22	11th cross Vishveshwaraiya Layout						
		1	1.60	1.22		1.95	
		1	11.40	1.80		20.52	
		1	8.70	1.50		13.05	
		1	3.00	1.90		5.70	
		1	14.22	1.50		21.33	
		1	1.50	1.00		1.50	
		1	2.00	1.00		2.00	
		1	1.90	0.80		1.52	
		1	1.70	1.80		3.06	
		1	1.40	1.50		2.10	
		1	1.22	1.00		1.22	
		1	16.00	2.00		32.00	
		1	3.80	2.00		7.60	
		1	2.00	1.60		3.20	
		1	1.22	1.00		1.22	
		1	1.90	1.50		2.85	
		1	6.00	1.40		8.40	
		1	1.10	1.40		1.54	
		1	2.50	1.00		2.50	
		1	2.40	2.40		5.76	
		1	11.30	2.00		22.60	
		1	30.00	1.80		54.00	
		1	8.00	1.80		14.40	
		1	1.30	2.00		2.60	
		1	14.40	1.50		21.60	
		1	4.22	1.00		4.22	
		1	2.50	3.00		7.50	
		1	1.90	1.90		3.61	
		1	17.00	1.75		29.75	
		1	5.00	1.60		8.00	
		1	1.22	2.70		3.29	
		1	2.90	1.00		2.90	
		1	7.00	2.22		15.54	
		1	30.00	1.55		46.50	
		1	9.50	1.55		14.73	
		1	0.60	1.00		0.60	
		1	0.70	0.40		0.28	
		1	2.80	0.40		1.12	
		1	2.30	1.70		3.91	
		1	5.22	1.50		7.83	

ಸ.ಅ.ಇ.ಪಾ.ಆ. 30/10
ಬಾಗಲಗುಂಟೆ

Contractor

30/10

Asssistent EngineerWard No 14 BBMP

Scanned By Scanner Go

		1	1.40	0.70		0.98
		1	0.60	1.22		0.73
		1	12.10	3.10		37.51
		1	0.90	1.00		0.90
		1	3.80	2.00		7.60
		1	2.70	1.40		3.78
		1	7.50	2.00		15.00
		1	1.00	1.00		1.00
		1	4.00	1.00		4.00
		1	3.40	2.22		7.55
		1	3.00	1.40		4.20
		1	1.90	1.40		2.66
		1	2.22	1.40		3.11
		1	1.60	2.50		4.00
		1	1.10	1.00		1.10
		1	1.30	1.00		1.30
		1	1.70	0.80		1.36
		1	6.50	2.40		15.60
		1	1.80	2.22		4.00
		1	4.50	0.90		4.05
		1	2.70	3.40		9.18
		1	1.90	2.70		5.13
		1	5.50	1.90		10.45
		1	19.50	1.22		23.79
		1	1.80	1.70		3.06
		1	2.50	1.70		4.25
		1	3.10	6.50		20.15
		1	3.22	1.90		6.12
		1	2.00	3.40		6.80
		1	1.80	1.23		2.21
23	11th A Cross Vishveshvaraiya layout	1	4.22	2.50		10.55
		1	2.80	2.50		7.00
		1	2.00	1.40		2.80
		1	2.00	4.90		9.80
		1	1.22	1.70		2.07
		1	1.60	2.22		3.55
		1	3.30	1.40		4.62
		1	6.50	3.00		19.50
		1	6.00	2.22		13.32
		1	3.50	4.22		14.77
		1	3.60	5.60		20.16
		1	1.90	2.22		4.22
		1	1.70	1.80		3.06
		1	2.22	2.50		5.55
		1	3.00	2.10		6.30
		1	1.50	1.22		1.83
		1	1.80	1.22		2.20
		1	2.60	2.00		5.20
		1	0.60	0.75		0.45

ಸ.ಇ.ವಾ.ಆ.
ಬಾಗಲಗುಂಟೆ

Contractor

Asssistent EngineerWard No 14 BBMP

Scanned By Scanner Go

		1	1.50	1.22		1.83	
24	Sidadenhallimain Road (Sri Sidivinayaka Temple	1	1.75	2.30		4.03	
		1	6.05	1.89		11.43	
		1	2.05	1.70		3.49	
		1	5.65	1.55		8.76	
		1	3.85	1.50		5.78	
		1	2.65	6.60		17.49	
		1	3.41	1.55		5.29	
		1	5.55	3.05		16.93	
25	4th Cross Byraveshwaranagar	1	4.22	0.70		2.95	
		1	2.80	2.60		7.28	
		1	1.80	1.50		2.70	
		1	13.90	3.80		52.82	
		1	5.60	2.70		15.12	
		1	2.80	1.80		5.04	
		1	4.50	3.90		17.55	
		1	4.70	2.80		13.16	
		1	9.40	1.80		16.92	
		1	1.50	10.50		15.75	
		1	2.40	1.80		4.32	
		1	2.70	2.80		7.56	
		1	4.40	2.30		10.12	
		1	5.00	0.90		4.50	
		1	3.22	3.80		12.24	
		1	1.22	5.00		6.10	
26	5th Cross Byraveshwaranagar	1	2.10	1.40		2.94	
		1	1.50	4.00		6.00	
		1	7.00	3.40		23.80	
		1	1.80	3.70		6.66	
		1	3.70	0.90		3.33	
		1	3.10	0.80		2.48	
		1	1.90	3.50		6.65	
		1	0.30	0.22		0.07	
		1	2.22	1.70		3.77	
		1	21.00	2.10		44.10	
		1	4.40	0.60		2.64	
		1	3.10	1.00		3.10	
		1	3.30	1.40		4.62	
		1	0.30	0.30		0.09	
		1	3.80	1.22		4.64	
		1	8.50	1.00		8.50	
		1	2.60	0.80		2.08	
		1	1.70	1.30		2.21	
		1	5.80	3.50		20.30	
		1	2.40	1.50		3.60	
		1	4.90	9.60		47.04	
		1	10.50	4.00		42.00	
		1	1.80	4.10		7.38	
27	6th Cross Byraveshwaranagar	1	4.30	14.90		64.07	

Contractor

Asssistent EngineerWard No 14 BBMP

Scanned By Scanner Go

Name of work :-Filling of Potholes in Bagalgunte in ward no 2

		1	1.70	1.70		2.89		
		1	1.80	2.22		4.00		
		1	1.00	1.00		1.00		
		1	1.60	1.70		2.72		
		1	2.90	0.70		2.03		
		1	1.60	4.40		7.04		
		1	2.22	2.80		6.22		
		1	2.00	2.80		5.60		
		1	1.90	7.30		13.87		
		1	0.80	0.80		0.64		
		1	1.30	3.80		4.94		
		1	6.00	1.50		9.00		
		1	1.90	1.30		2.47		
		1	1.22	1.22		1.49		
28	Bhyraveshvaranagar Main Road	1	3.70	1.22		4.51		
		1	8.80	0.60		5.28		
		1	2.80	2.00		5.60		
		1	0.80	4.00		3.20		
		1	7.22	3.22		23.25		
		1	1.70	1.80		3.06		
		1	4.10	4.10		16.81		
		1	13.10	4.00		52.40		
		1	1.10	8.00		8.80		
		1	1.50	1.50		2.25		
		1	5.50	2.50		13.75		
29	9th main Byraveshwara nagar	1	6.50	1.20		7.80		
		1	2.40	3.20		7.68		
		1	1.80	2.20		3.96		
		1	5.50	1.80		9.90		
		1	4.50	2.80		12.60		
		1	6.40	1.40		8.96		
	Total Qnty Executed					2871.10	Sqm	
	Qnty to be Paid					2871.10	Sqm	

2/11/24

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಆ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಬ ಬ ಪಾ ಪ
ಬೆಂಗಳೂರು 560073

Contractor

2/11/24

Asssistent EngineerWard No 14 BBMP

Scanned By Scanner Go